

New construction, reconstruction and repair works of the natural gas transmission system in 2026

Abbreviations used:

GCS - gas compressor station;

GDS - gas distribution station;

GMS - gas metering station;

GMPRS - gas metering and pressure regulation station;

GTP - gas transmission pipeline;

SCADA - remote control and data processing system "Supervisory Control and Data Acquisition".

Seq. No.	Type of Works	Kind of Works	County	Object and Title of Works	Disconnection time of GTP section, hours	Start of preparatory works	Start of Works	End of Works	Capacity limitation at the entry/exit point (from the start of preparatory works to the end of works), MWh/day
1	Reconstruction	Planned	Kaunas	Reconstruction of Elektrėnai GDS (first stage).	1416	-	2026-02-02 07:00	2026-04-02 07:00	No limitation
2	Diagnostics	Planned	Panevėžys	Internal diagnostics of the GTP branch leading to the Biržai GDS.	360	-	2026-03-16 07:00	2026-03-31 07:00	No limitation
3	Repair works	Unplanned	Panevėžys	Removal of the pipeline cleaning gauge from the GTP branch leading to the Biržai GDS.	120	-	2026-03-19 07:00	2026-03-24 07:00	Capacity will be limited ^W at the Biržai GDS exit point to 410.4 MWh/day.
4	Reconstruction	Planned	Kaunas	Reconstruction of Elektrėnai GDS (second stage).	48	-	2026-04-02 07:00	2026-04-04 07:00	Capacity will be limited ^W at the Elektrėnai GDS exit point to a company AB "Ignitis gamyba" to 22 932.3 MWh/day.
5	Diagnostics	Planned	Klaipėda, Tauragė, Marijampolė	Internal diagnostics of the GTP Šakiai-Tauragė-Klaipėda.	264	-	2026-05-19 07:00	2026-05-30 07:00	No limitation
6	Repair works	Planned	Kaunas	Defect elimination on the branch of the GTP to the Kėdainiai GDS.	288	2026-06-01 07:00	2026-06-03 07:00	2026-06-13 07:00	Capacity will be limited ^P at the Kėdainiai GDS exit point: - to Kėdainiai city up to 410.4 MWh/day; - to a company AB agroforma „Josvainiai“ up to 136.8 MWh/day. Capacity will be limited ^W at the Vandžiogala GDS exit point up to 136.8 MWh/day.
7	Reconstruction	Planned	Vilnius	Dismantling of block valve station No. 25 on the GTP Ivacevičiai-Vilnius-Ryga from the disconnected section of the transmission system.	168	-	2026-06-26 07:00	2026-07-03 07:00	No limitation
8	Repair works	Unplanned	Kaunas	Gas leak elimination works at the Zapyškis GDS	26	-	2026-07-27 07:00	2026-07-28 09:00	Capacity will be limited ^W at the Zapyškis GDS exit point to 0 MWh/day. Natural gas supply to the town of Zapyškis will be ensured through the Kaunas city gas distribution system.
9	Reconstruction	Planned	Kaunas	Installation of a new block valve station No. 12C on the GTP Vilnius-Kaunas between block valve stations No. 12 and No. 14.	456	2026-08-13 07:00	2026-08-17 07:00	2026-09-01 07:00	No limitation
10	Reconstruction	Planned	Kaunas	Replacement of block valve No. 13 on the technological connection between the GTP to Kaliningradas and GTP Vilnius-Kaunas, and integration into the SCADA system.	120	-	2026-08-17 07:00	2026-08-22 07:00	No limitation
11	Repair works	Unplanned	Utena	Gas leak elimination works at the Visaginas GDS	33	-	2026-08-24 08:00	2026-08-25 17:00	Capacity will be limited ^W at the Visaginas GDS exit point up to 136.8 MWh/day.
12	Repair works	Unplanned	Vilnius	Gas leak elimination works at the A. Paneriai-2 GDS	36	-	2026-08-27 07:00	2026-08-28 19:00	Capacity will be limited ^W at the A. Paneriai-2 GDS exit point up to 136.8 MWh/day.
13	Reconstruction	Planned	Klaipėda	Replacement of block valve No. 11 on the GTP Šiauliai-Klaipėda and integration into the SCADA system. Elimination of gas leak and other works.	240	-	2026-09-02 07:00	2026-09-12 07:00	Capacity will be limited ^P at the Klaipėda-1 GDS exit point to 0 MWh/day. Natural gas will be delivered to the Klaipėda city distribution system through Klaipėda-2 GDS.
14	Reconstruction	Planned	Kaunas	Reconstruction of the pipeline section of the GTP to Kaliningradas crossing the railway between block valve stations No. 11D and 15C.	144	2026-09-06 07:00	2026-09-07 07:00	2026-09-12 07:00	Capacity will be limited ^W at the Šakiai GMS exit point to 21 234 MWh/day.
15	Reconstruction	Planned	Kaunas	Reconstruction of separate pipeline sections of the GTP Vilnius-Kaunas between block valve stations No. 12 and No. 14.	960	2026-09-14 07:00	2026-09-15 07:00	2026-10-24 07:00	No limitation
16	Reconstruction	Planned	Vilnius/Kaunas	Installation of a new block valve station No. 4C on the GTP Vilnius-Kaunas, and integration into the SCADA system. Replacement of block valve No. 6 on the technological connection between the GTP to Kaliningradas and GTP Vilnius-Kaunas, and integration into the SCADA system.	192	2026-09-18* 07:00	2026-09-21* 07:00	2026-09-26* 07:00	No limitation
17	Reconstruction	Planned	Vilnius	Replacement of block valves No. 1A, 2A on the branch of the GTP to the Ukmergė GDS and integration into the SCADA system.	120	2026-09-28 07:00	2026-09-29 07:00	2026-10-03 07:00	Capacity will be limited ^P at the Ukmergė GDS exit point to 684 MWh/day.
18	Diagnostics	Planned	Šiauliai/Klaipėda	Internal diagnostics of the GTP Panevėžys-Šiauliai-Klaipėda.	456	-	2026-10-05 07:00	2026-10-24 07:00	Capacity will be limited ^W at the Klaipėda GMS entry point to 94 523 MWh/day.
19	Diagnostics	Planned	Panevėžys/Šiauliai	Verification after intensive measurements on the GTP Panevėžys-Šiauliai second line between Panevėžys GCS and block valve station No. AMC.	192	-	2026-10-15 07:00	2026-10-23 07:00	Capacity will be limited ^W at the Klaipėda GMS entry point to 40 860 MWh/day.
20	Reconstruction	Planned	Šiauliai	Replacement of block valve No. 1-I on the branch of the GTP to the Radviliškis GDS and integration into the SCADA system.	168	-	2026-10-12 07:00	2026-10-19 07:00	No limitation
21	Reconstruction	Planned	Šiauliai	Replacement of block valve No. 1-II on the branch of the GTP to the Radviliškis GDS and integration into the SCADA system.	120	-	2026-10-19 07:00	2026-10-24 07:00	Capacity will be limited ^W at the Radviliškis GDS exit point to 410.4 MWh/day.

P - capacity limitation applies from the start of preparatory works until the end of works.

W - capacity limitation applies from the start of works until the end of works.

* - dates of works will/may be adjusted