

Works of gas transmission system construction, reconstruction and repairs in 2021

Abbreviations used:
 GDS - gas distribution station;
 GMS - gas metering station;
 GTP - gas transmission pipeline.

Seq. No.	Type of Works	Kind of Works	County	Object and Title of Works	Duration of Works, hours	Start of Works	End of Works	Capacity limitation at the entry/exit point, MWh/day
1	Repair	Planned	Šiauliai	Removal of the intelligent pig and replacement of pipeline tee in the GTP branch (DN250) leading to N. Akmenė GDS	48	23 February 2021	24 February 2021	During the works, capacity through Mažeikiai GMS exit point will be limited up to 0 MWh/day; through N. Akmenė GDS exit point up to 109 MWh/day
2	Reconstruction	Planned	Šiauliai	Elimination of defects detected during inspection on the GTP branch (DN250) leading to N. Akmenė GDS	312	17 May 2021	29 May 2021	Capacity limitation ¹
3	Reconstruction	Planned	Panevėžys	Installation of intelligent pig launcher/receiver on the GTP Panevėžys - Šiauliai near Pajstrys village in the Panevėžys district municipality	72	26 May 2021	28 May 2021	No limitation
4	Reconstruction	Planned	Panevėžys	Installation of intelligent pig launcher/receiver on the GTP Ivacevičiai - Vilnius - Ryga near Paliūniškis village. Replacement of pipeline tee in the Panevėžys district municipality	72	26 May 2021	28 May 2021	No limitation
5	Reconstruction	Planned	Vilnius	Replacement of valve No. 1-II on the GTP branch (DN 200) leading to Širvintos GDS	48	1 June 2021	2 June 2021	No limitation
6	Reconstruction	Planned	Kaunas - Marijampolė	Elimination of defects detected during inspection on the GTP to Kaliningradas (DN500)	432	1 June 2021	18 June 2021	No limitation
7	Reconstruction	Planned	Kaunas	Replacement of valve No. 21 on the GTP to Kaliningradas (DN500)	48	3 June 2021	4 June 2021	No limitation
8	Reconstruction	Planned	Vilnius	Replacement of valves No. 1-I and 1-II on the GTP branch (DN 200) leading to Maišiagala GDS	72	8 June 2021	10 June 2021	No limitation
9	Reconstruction	Planned	Vilnius	Replacement of valve No. 1-I on the GTP branch (DN 200) leading to Širvintos GDS	48	15 June 2021	16 June 2021	No limitation
10	Reconstruction	Planned	Vilnius	Replacement of valve No. 36A on the GTP Ivacevičiai - Vilnius - Ryga (DN500)	48	15 June 2021	16 June 2021	No limitation
11	Reconstruction	Planned	Vilnius	Replacement of valve No. 39B on the GTP Ivacevičiai - Vilnius - Ryga (DN500)	48	15 June 2021	16 June 2021	No limitation
12	Reconstruction	Planned	Kaunas - Marijampolė	Elimination of defects detected during inspection on the GTP Kaunas - Šakiai (DN700)	240	21 June 2021	30 June 2021	No limitation
13	Reconstruction	Planned	Panevėžys	Installation of intelligent pig launcher/receiver on the GTP Ivacevičiai - Vilnius - Ryga near Kiemėnai GMS. Replacement of pipeline tees in the Pasvalys district municipality	72	21 June 2021	23 June 2021	No limitation
14	Reconstruction	Planned	Panevėžys	Installation of intelligent pig launcher on the GTP branch leading to Pajiešmenys GDS. Replacement of valve No. 3, replacement of pipeline elbows and tees in the Pasvalys district municipality	120	28 June 2021	2 July 2021	No limitation
15	Reconstruction	Planned	Panevėžys	Installation of intelligent pig receiver and dismantling of valve No. 4 on the GTP branch leading to Biržai GDS in the Biržai district municipality	120	28 June 2021	2 July 2021	No limitation
16	Reconstruction	Planned	Kaunas	Installation of temporary bypass line (DN400) to the GTP Vilnius - Kaliningradas (DN700) at the branch to Vandžiogala GDS	24	7 July 2021	7 July 2021	On 7 July 2021 gas flow will be stopped through Kotlovka GMS entry point for up to 3 hours (10:00-13:00)
17	Reconstruction	Planned	Kaunas	Installation of intelligent pig launcher on the GTP branch leading to Vandžiogala GDS Kaunas district municipality	72	7 July 2021	09 July 2021	On 9 July 2021 gas flow will be stopped through Kotlovka GMS entry point for up to 3 hours (18:00-21:00)
18	Reconstruction	Planned	Panevėžys	Replacement of valve No. 1-II on the GTP branch (DN150) leading to Gegužinė GDS	48	13 July 2021	14 July 2021	No limitation

Seq. No.	Type of Works	Kind of Works	County	Object and Title of Works	Duration of Works, hours	Start of Works	End of Works	Capacity limitation at the entry/exit point, MWh/day
19	Reconstruction	Planned	Vilnius	Replacement of valves No. 3G and 5G on the GTP branch (DN 200) leading to Grigiškės GDS	96	9 August 2021	12 August 2021	During the works, capacity through Grigiškės GDS exit point will be limited up to 0 MWh/day
20	Reconstruction	Planned	Vilnius	Installation of intelligent pig launcher on the GTP Ivacevičiai - Vilnius - Ryga link with the GTP Vilnius - Kaunas near Kadriškės village. Replacement of valves No. 5P and 6PB, replacement of pipeline elbows and tees in the Vilnius city municipality	96	9 August 2021	12 August 2021	During the works, capacity through Grigiškės GDS exit point will be limited up to 0 MWh/day
21	Reconstruction	Planned	Šiauliai	Replacement of valve No. 1-I and installation of valve No. 1-II on the GTP branch (DN100) leading to Alksnupiai GDS	72	10 August 2021	12 August 2021	During the works, capacity through Klaipėda GMS entry point will be limited up to 34 120 MWh/day
22	Reconstruction	Planned	Šiauliai	Installation of intelligent pig launcher/receiver on the GTP Panevėžys - Šiauliai near Barvainiai village. Laying of approximately 400 meters of the pipeline and its protective case under the railway, replacement of pipeline tees in the Pakruojis district municipality	72	10 August 2021	12 August 2021	During the works, capacity through Klaipėda GMS entry point will be limited up to 34 120 MWh/day
23	Reconstruction	Planned	Kaunas	Replacement of the defective pipe section (DN500) on the GTP branch (DN500) leading to Jonava GDS	48	17 August 2021	18 August 2021	No limitation
24	Reconstruction	Planned	Vilnius	Replacement of valves No. 30A and 31 on the GTP Ivacevičiai - Vilnius - Ryga (DN700)	72	17 August 2021	19 August 2021	During the works, capacity through Paneriai-1, Paneriai-2, B. Vokė GDS exit points will be limited up to 0 MWh/day, through Grigiškės GDS exit point will be limited up to 108 MWh/day
25	Reconstruction	Planned	Vilnius	Replacement of valves No. 2G and 4G on the GTP branch (DN 200) leading to Grigiškės GDS	72	17 August 2021	19 August 2021	During the works, capacity through Paneriai-1, Paneriai-2, B. Vokė GDS exit points will be limited up to 0 MWh/day, through Grigiškės GDS exit point will be limited up to 108 MWh/day
26	Reconstruction	Planned	Kaunas	Dismantling of valve No. 1, relocation of valve No. 2 and replacement of pipeline elbow and tee on the GTP branch leading to Vandžiogala in the Kaunas district municipality	72	1 September 2021	4 September 2021	During the works, capacity through Kėdainiai GDS exit point will be limited up to 547 MWh/day; through Vandžiogala GDS exit point up to 137 MWh/day
27	Reconstruction	Planned	Kaunas	Replacement of valve No. 1-I on the GTP branch (DN100) leading to Vandžiogala GDS	72	1 September 2021	4 September 2021	During the works, capacity through Kėdainiai GDS exit point will be limited up to 547 MWh/day; through Vandžiogala GDS exit point up to 137 MWh/day
28	Reconstruction	Planned	Kaunas	Installation of intelligent pig receiver on the GTP branch (DN400) leading to Kėdainiai GDS. Dismantling of valve No. 3 in the Kėdainiai district municipality	72	1 September 2021	4 September 2021	During the works, capacity through Kėdainiai GDS exit point will be limited up to 547 MWh/day; through Vandžiogala GDS exit point up to 137 MWh/day
29	Reconstruction	Planned	Šiauliai	Installation of temporary bypass line (DN350) and intelligent pig launcher/receiver to the GTP Panevėžys - Šiauliai second line near Lapkasiai village in the Šiauliai district municipality	72	8 September 2021	10 September 2021	On 8 and 10 September 2021 capacity through Klaipėda GMS entry point will be limited to 115 264 MWh/day for up to 3 hours and at this time gas flow will be stopped through the GTP Panevėžys - Šiauliai
30	Reconstruction	Planned	Šiauliai	Installation of temporary bypass line (DN350) and intelligent pig launcher/receiver to the GTP Šiauliai - Kuršėnai second line near Galeliai village in the Pakruojis district municipality	72	20 September 2021	22 September 2021	On 20 September 2021 capacity through Klaipėda GMS entry point will be limited to 115 264 MWh/day for up to 3 hours and at this time gas flow will be stopped through the GTP Panevėžys - Šiauliai

Seq. No.	Type of Works	Kind of Works	County	Object and Title of Works	Duration of Works, hours	Start of Works	End of Works	Capacity limitation at the entry/exit point, MWh/day
31	Reconstruction	Planned	Šiauliai	Dismantling of old valve No. 1-II on the GTP branch leading to Alksnupiai GDS	72	4 October 2021	7 October 2021	No limitation
32	Reconstruction	Planned	Vilnius	Replacement of valve No. 1 on the GTP branch (DN100) leading to Jašiūnai GDS	100	11 October 2021	15 October 2021	During the works, capacity through Rudamina GDS exit point will be limited up to 0 MWh/day; through Jašiūnai GDS exit point up to 137 MWh/day
33	Reconstruction	Planned	Klaipėda	Eliminations of defects on the GTP branch (DN250) leading to Palanga GDS	132	25 October 2021	31 October 2021	From October 27 at 4 p.m. until October 30 at 4 p.m. capacity will be limited through Palanga GDS exit point up to 547 MWh/day; through Kretinga GDS exit point up to 137 MWh/day
¹ - capacity limitation will be specified after identification of the defects								
² - the start of preparatory works from which begins capacity limitations								
³ - the date of the works will be specified								